

RESOLUTION NO. 23-070

PASSAIC VALLEY WATER COMMISSION

RESOLUTION FOR BUDGET AMENDMENT, CHANGE ORDER NO. 1 FOR PROJECT NO. 22-B-14 ENTITLED "EMERGENCY WATER MAIN REPAIRS"

DATE OF ADOPTION: MAY 24, 2023

Introduced by Commissioner: **JOSEPH KOLODZIEJ**

Seconded by Commissioner: **JEFF LEVINE**

WHEREAS, PVWC awarded Award Contract No. 22-B-14 entitled "Emergency Water Main Repairs" (the "Contract") to J. Fletcher Creamer & Sons, Inc. ("Creamer") of Hackensack, New Jersey at PVWC's Commission Meeting on June 22, 2022, not to exceed \$4,108,513.00 under Resolution No. 22-066; and

WHEREAS, Proposed Change Order No. 1 is to cover out-of-scope emergency work for locating leak on multiples and installation of a structural liner on four (4) of the failed / problematic water mains crossing the Passaic River at Belleville and Kearny, with a total increase of \$1,250,000.00 (30.4% increase) which brings the total adjusted Contract Price up to \$5,358,513.00; and

WHEREAS, the Director of Engineering has reviewed Creamer's Proposals attached hereto as **Exhibit A** and emergency expenditures already performed by Creamer and found it to be reasonable, considering the nature and scope of additional Work involved, and has recommended that the said changes to the Project, and additional costs related thereto, be approved, and a copy of the Director of Engineering's memorandum dated May 18, 2023 recommending approval of the said changes to the Project is attached hereto and made a part hereof as **Exhibit B**; and

WHEREAS, PVWC's Chief Financial Officer has certified, with respect hereto, that funds are currently available for said purpose and a copy of the said certification is attached hereto and made a part hereof as **Exhibit C**.

NOW, THEREFORE, BE IT RESOLVED, by Passaic Valley Water Commission, in the County of Passaic, New Jersey:


- 1. That PVWC hereby approves Change Order No. 1 and awards the changes to the scope of Work as set forth hereinabove; and
- 2. That the appropriate officials of PVWC, and such other officers, employees and officials of PVWC, on behalf of PVWC, are hereby authorized to execute and enter into the said Amendment to the Agreement, and to perform such other acts and execute such documents as are necessary to implement the terms and intentions of this Resolution; and
- 3. That this matter shall be advertised as required by New Jersey law, in accordance with an appropriate form of notice, and a copy of this Resolution shall be placed on file and made available for inspection at the office of the Administrative Secretary of Passaic Valley Water Commission.

RECORD OF COMMISSION VOTE ON FINAL PASSAGE

	AYE	NAY	ABSTAIN	ABSENT
SANCHEZ, R.	<u>X</u>	—	—	—
COTTON, R.	<u>X</u>	—	—	—
DEPADUA, C.	<u>X</u>	—	—	—
KOLODZIEJ, J.	<u>X</u>	—	—	—
LEVINE, J.	<u>X</u>	—	—	—
VAN RENSALIER, R.	—	—	—	<u>X</u>
FRIEND, G.	<u>X</u>	—	—	—

Adopted at a meeting of Passaic Valley Water Commission.


President
GERALD FRIEND


Secretary
RUBY N. COTTON

This Resolution, when adopted, must remain in the custody of the Administrative Secretary.

CERTIFICATION

I, LOUIS AMODIO, Administrative Secretary of the Passaic Valley Water Commission in the County of Passaic, and the State of New Jersey do hereby certify that the foregoing Resolution is a true copy thereof of the foregoing Resolution duly passed and adopted by a majority of a legal quorum of the full membership of the Passaic Valley Water Commission at its duly noticed and convened meeting of the said Commission on May 24, 2023.



LOUIS AMODIO
Administrative Secretary

EXHIBIT A

J. Fletcher Creamer & Son, Inc.

101 East Broadway
Hackensack, NJ 07601

Phone: (201) 488-9800
Fax: (201) 488-0587

To:	Passaic Valley Water Commission	Contact:	
Address:	1525 Main Avenue Clifton, NJ	Phone:	
		Fax:	
Project Name:	Passaic Valley Water Primus Emergency Lining	Bid Number:	230383
Project Location:	Rte 21, N Arlington, NJ	Bid Date:	4/26/2023

Line #	Item #	Item Description	Estimated Quantity	Unit	Unit Price	Total Price
1	1	Excavate Install 12" Primus Liner (in Three Mains 658' Each) Restore Pits	1.00	LS	\$857,787.00	\$857,787.00

Total Bid Price: \$857,787.00

Notes:

- Excluded are: Bonds, Permits
the excavated materials will be reused. disposal and replacement is not included.
planned hours 24/7
- Our proposal is based on all work being completed by June 30, 2023.

ACCEPTED: The above prices, specifications and conditions are satisfactory and are hereby accepted. Buyer: Alexandra F. Wells, PE, Supervising Engineer Signature: <u>Alexandra Wells</u> Date of Acceptance: <u>4/28/23</u>	CONFIRMED: J. Fletcher Creamer & Son, Inc. Authorized Signature: _____ Estimator: Dave Koger 908-986-5695 Dave.Koger@jfcson.us
--	--

J. Fletcher Creamer & Son, Inc.

101 East Broadway
Hackensack, NJ 07601

Phone: (201) 488-9800
Fax: (201) 488-0587

To:	Passaic Valley Water Commission	Contact:	
Address:	1525 Main Avenue Clifton, NJ	Phone:	
		Fax:	
Project Name:	Passaic Valley Water Primus Emergency Lining	Bid Number:	230383
Project Location:	Rte 21, N Arlington, NJ	Bid Date:	5/17/2023

Line #	Item #	Item Description	Estimated Quantity	Unit	Unit Price	Total Price
1	1	Line 4th 12" Main 658'	658.00	LF	\$244.00	\$160,552.00

Total Bid Price: \$160,552.00

- Notes:
- Excluded are: Bonds, Permits
the excavated materials will be reused. disposal and replacement is not included.
planned hours 24/7
 - Our proposal is based on all work being completed by June 30, 2023.

ACCEPTED: The above prices, specifications and conditions are satisfactory and are hereby accepted. Buyer: _____ Signature: _____ Date of Acceptance: _____	CONFIRMED: J. Fletcher Creamer & Son, Inc. Authorized Signature: _____ Estimator: Dave Koger 908-986-5695 Dave.Koger@jfcson.us
---	---

EXHIBIT B

**PASSAIC VALLEY WATER COMMISSION
INTEROFFICE MEMORANDUM**

Date: May 18, 2023

To: J. Mueller

From: P. Porcaro

cc: Y. Brisman
L. Bresemann

Re: Change Order No. 1 for Contract No. 22-B-14 entitled "Emergency Water Main Repairs" – Emergency Repairs of the Kearny Multiples

It is recommended that, under Contract No. 22-B-14, J. Fletcher Creamer & Sons, Inc. ("Creamer") be awarded an increase of \$1,250,000.00 (30.4% increase) which brings the total adjusted Contract Price up to \$5,358,513.00 to cover out-of-scope emergency work for locating leak on multiples and installation of a 10-inch diameter Primus structural liner on four (4) of the failed / problematic water mains crossing the Passaic River at Belleville and Kearny. The Primus structural liners will be guaranteed for five (5) years and has a design life of 50 to 100 years. These multiples are crucial in conveying water from PVWC's main system to the PVWC's North Arlington system and wholesale customers which include Harrison and Lyndhurst.

Due to the fact that the Kearny multiples are currently located in a highly difficult location making accessibility challenging and due to soil contamination issues on the Kearny side of the Passaic River, PVWC will proceed with hiring a firm to conduct a feasibility study to identify alternate routes for a new river crossing and design a more permanent solution that has higher hydraulic capacity and easier maintenance that would be constructed within the next 6 years.

EXHIBIT C

OFFICE OF THE COMPTROLLER

CERTIFICATION OF AVAILABILITY OF FUNDS

It is hereby certified that subject to Commission approval of future Budgets, with respect to multi-budget year contracts, there are or will be sufficient available funds for expenditures to be incurred as result of any contract or commitment to be entered into by Passaic Valley Water Commission as follows:

Description of Project or Contract: Change Order No. 1
22-B-14- "Emergency Water Main Repairs"

Amount of Project or Contract: \$ 5,358,513.00 (from \$4,108,513.00)
1. Acct: # 001-0901-419-95-14 / CAPITAL/TRANSITION MAINS/PIPES
2. Specific Appropriation to which expenditures will be charged: Budget
2023/2024

Other comments: Increase of \$1,250,000.00

Date of Certification: May 24, 2023 - Amount Certified: \$1,250,000.00



Yitzchak Weiss
Comptroller and Chief Financial Officer

YW:lb